FINAL ACCEPTANCE REPORT Faribault County Ditch No. 20 Project No. 19916 June 2021

REPORT FOR: Merissa Lore Drainage Authority Faribault County 415 South Grove Street Blue Earth, MN, 56013 507.526.2388 merissa.lore@co.faribault.mn.us FROM: Mark Origer, PE Civil Engineer ISG 115 E Hickory Street, Suite 300 Mankato, MN 56001 507.387.6651 mark.origer@isginc.com

ISG

June 24th, 2021

Merissa Lore Faribault County Drainage Authority 415 South Grove Street Blue Earth, MN 56013

Re: Faribault County Ditch No. 20 Closeout

Ms. Lore:

The Repair to Faribault County Ditch No. 20 has been fully completed. The contractor Brunz Construction Co, Inc. from Madison Lake, MN has completed 100% of the project including the final punch list.

The cost estimate for construction, including contingency, from the Repair Report was \$369,210.00. The original contract price was \$263,732.35 with an additional \$25,625.00 of change orders; the final approved contract price is \$289,357.35 but there were significant savings on tile outlets and a few other items estimated compared to estimated quantities. The open ditch cleaning and topsoil stripping was also removed from the project which reduced the overall cost from the estimate. The total value of all completed work is \$205,720.00.

To date, the contractor has been paid \$187,444.31 with an unpaid balance of \$18,275.69 left on retainage and unpaid bid items to be paid. The final payment being requested is \$83,637.35 under the approved contract price. The As-built Drawings, Damage Report, Total Completed Quantities, and Final Pay Request No. 9 are enclosed.

We recommend payment and final acceptance of this project at this time.

Please feel free to contact us with any questions.

Sincerely,

Mark Origer

Mark Origer, P.E.

Enclosure Attachment

Cc: Tom Brunz – Brunz Construction Co Inc.

Faribault County Ditch No. 20

APPENDIX A: As-Built Plans

Faribault County Ditch No. 20

Appendix A

ARCHITECTURE + ENGINEERING + ENVIRONMENTAL + PLANNING

FARIBAULT COUNTY **COUNTY DITCH 20 REPAIRS FINAL CONSTRUCTION PLANS FOR: BARBER & WALNUT LAKE TWPS.**

DITCH REPAIR BASE BID


LEG	END
EXISTING	
	CITY LIMITS
	SECTION LINE
	QUARTER SECTION LINE
	RIGHT OF WAY LINE
	PROPERTY / LOTLINE
	EASEMENT LINE
ΔΔ	ACCESS CONTROL
w	WATER EDGE
WET	WETLAND BOUNDARY
<u>مالد مالد مالد مالد</u>	WETLAND / MARSH
xxx	FENCE LINE
><	CULVERT
	STORM SEWER
<	SANITARY SEWER
	SANITARY SEWER FORCEMAIN
	WATER
— — UT — —	UNDERGROUND TELEPHONE
OE	OVERHEAD ELECTRIC
UE	UNDERGROUND ELECTRIC
UTV	UNDERGROUND TV
G	GAS
FB0	UNDERGROUND FIBER OPTIC
<u> </u>	CONTOUR (MAJOR)
	CONTOUR (MINOR)
$\langle \cdot \rangle$	DECIDUOUS TREE
	CONIFEROUS TREE
	TREE LINE
0	MANHOLE/STRUCTURE
	CATCH BASIN
-0-	HYDRANT
\bowtie	VALVE
8	CURB STOP
Ø	POWER POLE
	UTILITY PEDESTAL / CABINET
PROPOSED	
FROFUSED	
	LOT LINE
	RIGHT OF WAY
	EASEMENT
►	CULVERT
~~	STORM SEWER
	STORM SEWER (PIPE WIDTH)
	SANITARY SEWER
	SANITARY SEWER (PIPE WIDTH)
I	WATER
OE	OVERHEAD ELECTRIC
UE	UNDERGROUND ELECTRIC
UTV	UNDERGROUND TV
G	GAS
1015	CONTOUR

MANHOLE

HYDRANT

VAI VE

CATCH BASIN



- TITLE NOTES & QUANTITIES DETAILS 4 DETAILS 5 ASI DETAILS DETAILS 8 EXISTING WATERSHED 9 EXISTING OPEN DITCH
- 14 MAINLINE PLAN & PROFILE
- 15 MAINLINE PLAN & PROFILE
- 16 MAINLINE PLAN & PROFILE

ALL WORK SHALL CONFORM TO THE CONTRACT DOCUMENTS, WHICH INCLUDE, BUT ARE NOT LIMITED TO, THE OWNER - CONTRACTOR AGREEMENT, THE PROJECT MANUAL (WHICH INCLUDES GENERAL SUPPLEMENTARY CONDITIONS AND SPECIFICATIONS), DRAWINGS OF ALL DISCIPLINES AND ALL ADDENDA, MODIFICATIONS AND CLARIFICATIONS ISSUED BY THE ARCHITECT/ENGINEER.

2. CONTRACT DOCUMENTS SHALL BE ISSUED TO ALL SUBCONTRACTORS BY THE GENERAL CONTRACTOR IN COMPLETE SETS IN ORDER TO ACHIEVE THE FULL EXTENT AND COMPLETE COORDINATION OF ALL WORK.

WRITTEN DIMENSIONS TAKE PRECEDENCE OVER SCALED DIMENSIONS. NOTIFY ARCHITECT/ENGINEER OF ANY DISCREPANCIES OR CONDITIONS REQUIRING INFORMATION OR CLARIFICATION BEFORE PROCEEDING WITH THE WORK.

4. FIELD VERIFY ALL EXISTING CONDITIONS AND DIMENSIONS. NOTIFY ARCHITECT/ENGINEER OF ANY DISCREPANCIES OR CONDITIONS REQUIRING INFORMATION OR CLARIFICATION BEFORE PROCEEDING WITH THE WORK.

DETAILS SHOWN ARE INTENDED TO BE INDICATIVE OF THE PROFILES AND TYPE OF DETAILING REQUIRED THROUGHOUT THE WORK. DETAILS NOT SHOWN ARE SIMILAR IN CHARACTER TO DETAILS SHOWN, WHERE SPECIFIC DIMENSIONS, DETAILS OR DESIGN INTENT CANNOT BE DETERMINED, NOTIFY ARCHITECT/ENGINEER BEFORE PROCEEDING WITH THE WORK.

PROJECT INDEX:

OWNER: FARIBAULT COUNTY DRAINAGE AUTHORITY **415 S GROVE STREET, SUITE 8** BLUE EARTH, MN 56013 PH: (507) 526-2388

PROJECT ADDRESS / LOCATION:

SECTIONS 1. 12 OF BARBER TWP. SECTIONS 4, 5, 6, 7, 10, 11, 14, 18, 19, 23, 25, 26, 27, 29, 32, 33, 34, 35, 36 OF WALNUT LAKE TWP. FARIBAULT COUNTY, MN






SPECIFICATIONS REFERENCE

ALL CONSTRUCTION SHALL COMPLY WITH THE COUNTY OF FARIBAULT REQUIREMENTS AND MnDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION, 2016 EDITION, AND THE STANDARD SPECIFICATIONS FOR SANITARY SEWER, STORM DRAIN AND WATERMAIN AS PROPOSED BY THE CITY ENGINEERS ASSOCIATION OF MINNESOTA 2013, UNLESS DIRECTED

PROJECT DATUM

HORIZONTAL COORDINATES HAVE BEEN REFERENCED TO THE HORIZONTAL COORDINATES HAVE BEEN REFERENCED TO THE NORTH AMERICAN DATUM OF 1983 (NADS3), 1996 ADJUSTMENT (NAD83(1996)) ON THE FARIBAULT COUNTY COORDINATE SYSTEM, IN U.S. SURVEY FEET. ELEVATIONS HAVE BEEN REFERENCED TO THE NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD 88). RTK GPS METHODS WERE USED TO ESTABLISH HORIZONTAL AND VERTICAL COORDINATES FOR THIS PROJECT.




GENERAL OPEN DITCH NOTES:


1. DURING CONSTRUCTION, CONTRACTOR SHALL MAINTAIN A DRAINAGE OUTLET FOR THE ENTIRE FARIBAULT CD 20 SYSTEM.


- 2. AREAS WHERE A 16.5-FOOT GRASS STRIP DOES NOT EXIST OR HAS BEEN DISTURBED DURING CONSTRUCTION SHALL BE SEEDED AFTER ALL WORK HAS BEEN COMPLETED IN THAT AREA, & SHALL COMPLY TO SPECIFICATIONS OUTLINED IN THE SPEC BOOK. THESE AREAS WILL BE DETERMINED BY THE ENGINEER.
- UNLESS OTHERWISE NOTED, CONTRACTOR SHALL LIMIT CONSTRUCTION ACTIVITY TO WITHIN A 33-FOOT WIDE BUFFER AREA ALONG PROPOSED DITCH ALIGNMENTS. DISTURBANCE THROUGH ROAD CROSSINGS, ROAD DITCHES, AND GRASS BUFFERS SHALL BE LIMITED TO THE WIDTH OF A TRENCH NECESSARY FOR SAFE CONSTRUCTION PRACTICES.
- 4. ALL EFFORTS SHALL BE MADE DURING CONSTRUCTION TO SEPARATE SOIL TYPES. TOP SOIL SHALL BE REPLACED BACK ON TOP OF COMPACTED BACKFILL AND TOP TWO (2) FEET SHALL BE LEFT UNCOMPACTED AS MUCH AS POSSIBLE. EXCAVATED SPOILS SHALL BE SPREAD EVENLY IN CONSTRUCTION AREA AS TO NOT IMPEDE DRAINAGE, ALL EFFORTS SHALL BE MAKE TO KEEP TOPSOIL ON TOP.
- 5. PLACE ALL SPOILS FROM DITCH CLEANING ON LOWER SIDE OF THE DITCH NO WIDER THAN 16.5-FOOT WIDE FROM TOP OF SLOPE UNLESS OTHERWISE DETERMINED BY THE ENGINEER. SPOIL LEVELING/GRADING IS INCIDENTAL TO OPEN DITCH CLEANING.
- 6. TOP SOIL IN SPOIL AREAS DESIGNATED ON THE PLANS, SHALL BE STRIPPED PRIOR TO SPOIL PLACEMENT.
- 7. MINOR SHAPING AROUND SIDE INTAKES, ALTERNATIVE SIDE INTAKES AND CULVERT INLETS SHALL BE INCIDENTAL TO THESE RESPECTIVE PAY ITEMS.
- 8. EXISTING TILES AT OUTLETS MAY BE SALVAGED, REUSED, & PROTECTED WITH RIPRAP IF THE OUTLET IS DEEMED IN GOOD SHAPE, BY THE ENGINEER. TILE REPAIR AT THESE LOCATIONS SHALL BE PAID FOR AS BID ITEM "ARMOR TILE."
- 9. ANY EXISTING DITCH TILES IN OPEN DITCH, INCLUDING ANY NOT ON PLANS, SHALL BE REPAIRED WITH RIPRAP, GEOTEXTILE FABRIC, RODENT GUARD, AND 20 LF OF SPECIFIED PIPE SIZE WHERE NEEDED. UNLESS SPECIFICALLY NOTED. HDPE WILL BE ACCEPTABLE MATERIAL FOR ALL TILE REPAIRS. (SEE DETAIL AG121)
- 10. ANY ROAD CROSSING REPAIRS SHALL BE CLASS III RCP ONLY, UNLESS SPECIFIED ON PLANS OR APPROVED BY THE ENGINEER. THE ALL PIPE SECTIONS UNDER ROAD CROSSINGS (INCIDENTAL).
- 11. MISC. TREE CLEARING OUTSIDE OF CALLED OUT AREAS ON THE PLANS SHALL BE INCIDENTAL TO NORMAL DITCH CLEANING.
- 12. TREES LARGER THAN 6" IN DIAMETER CALLED OUT ON PLANS SHALL PAID FOR AS BID ITEM "CLEAR AND GRUB TREES (OVER 6")"
- 13. UNLESS SPECIFICALLY NOTED HDPE & PVC WILL BE ACCEPTABLE MATERIALS FOR ALL TILE REPAIRS
- 14. ALL TREE REMOVALS MUST BE COMPLETED BY MAY 3 2018. ALL TREES MUST BE CUT AS LOW AS POSSIBLE TO THE GROUND, BUT DO NOT NEED TO BE FULLY GRUBBED. TREE CLEARING INCLUDES DITCH BANK BUFFER STRIP AREA NEEDED FOR SAFE CONSTRUCTION (PER LINEAR-FOOT OF DITCH)
- 15. ALL SIGNAGE FOR WORK NEAR ROAD WAYS OR ROAD CROSSING SHALL BE INCIDENTAL

16. PROTECT & ARMOR CULVERT INCLUDES RIPRAP ON TYPE IV FUTURE AND SHALL BE PAID FOR BY CY OF RIPRAP, FABRIC & GRADING ARE INCIDENTAL

	BASE BID QUANTITIES		
ltem Code	ltem	Unit	(
2021.501	MOBILIZATION	LS	
2101.511	TREE CLEARING AND HEAVY VEGETATION REMOVAL	LF	
2101.511	CLEAR AND GRUB TREE (OVER 6")	EA	
2105.602	RESOTRE GRAVEL ROAD OR DRIVEWAY	EA	
2105.603	DITCH CLEANING (6' WIDE DITCH BOTTOM)	LF	
2105.603	DITCH CLEANING (4' WIDE DITCH BOTTOM)	LF	
2105.603	SLOUGH REPAIR	LF	
2106.501	TOP SOIL STRIPPING	LF	
2412.511	PROTECT AND ARMOR CULVERT CROSSING	EA	
2506.502	INSTALL 24-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	
2506.502	INSTALL 15-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	
2506.502	INSTALL 12-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	
2506.502	INSTALL 10-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	
2506.502	INSTALL 10-INCH ASI RISER ASSEMBLY W/STANDARD HICKENBOTTOM	EA	
2506.502	INSTALL 8-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	
2506.502	INSTALL 24-INCH ASI OUTLET ASSEMBLY	EA	
2506.502	INSTALL 15-INCH ASI OUTLET ASSEMBLY	EA	
2506.502	INSTALL 12-INCH ASI OUTLET ASSEMBLY	EA	
2506.502	INSTALL 10-INCH ASI OUTLET ASSEMBLY	EA	
2506.502	INSTALL 8-INCH ASI OUTLET ASSEMBLY	EA	
2506.603	66-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	36-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	30-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	24-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	18-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	15-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	12-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	10-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	8-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	6-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	
2506.603	ARMOR TILE OUTET (RIPRAP & GEOTEXTILE FABRIC)	EA	
2506.502	CLASS III RIPRAP WITH GEOTEXTILE FABRIC	СҮ	
2573.502	INSTALL PERIMETER CONTROL	LF	
2575.501	16.5' BUFFER STRIP SEEDING(SEED MIX: BUFFER BLEND WITH TYPE 3 MULCH)	AC	
2575.501	STANDARD SIDESLOPE SEEDING (SEED MIX: BUFFER BLEND WITH BFM)	AC	
2575.541	BUFFER STRIP MOWING	AC	
2575.545	TREE SPRAYING	AC	
2575.545	WEED SPRAYING	AC	








ISG GRASS STRIP (VARIES) KEY PLAN I HEREBY CERTIFY THAT THIS PLAN, SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MINNESOTA. CHARLES J. BRANDEL Child T. Bold DATE 6-21-21 LIC. NO. 43359 AS-B 06/21 THIS DOCUMENT IS THE PROPERTY OF I & S GROUP, INC. AND MAY NOT BE USED, COPIED OR DUPLICATED WITHOUT PRIOR WRITTEN CONSENT. PROJECT FARIBAULT COUNTY **COUNTY DITCH 20** FARIBAULT COUNTY MINNESOT REVISION SCHEDULE DATE DESCRIPTION PROJECT NO. 16-19916 CAD FILE NAME 19916-DETAILS DRAWN BY FS BAG DESIGNED BY REVIEWED BY CJB ORIGINAL ISSUE DATE --/--/--CLIENT PROJECT NO. TITLE DETAILS


SHEET


3

OF 18


DIMENS	DIMENSIONS					
PIPE DIA.	RIPRAP					
12" TO 18"	4 CY CLASS III					
21" TO 27"	8 CY CLASS III					
30" TO 36"	12 CY CLASS III					
42" TO 48"	16 CY CLASS III					
54" & UP	20 CY CLASS IV					









NOTES: 1. TOPSOIL AREAS SHALL BE FIELD ADJUSTED BASED ON ACTUAL LOCATION OF BERMS, AS DETERMINED BY THE ENGINEER, 2. HEIGHT WILL VARY DEPENDING ON LOCATION, SEE PLAN AND PROFILE 3. WHERE ASI OR ASIRO IS CALLED OUT ON PLAN, ENSURE POSITIVE DRAINAGE TOWARDS INTAKE 4. MAINTAIN EXISTING SIDE SLOPES




			ALTERNATIVE SIDE INLET (ASI)				
	Description		Bid Item				Bid Item	1
	BRANCH			RISER	RISER	OUTLET	OUTLET	OUTLET
ID	(LOCATION)	STATION	ΙΝΤΑΚΕ ΤΥΡΕ	SIZE	DEPTH	SIZE	LENGTH	GRADE
	(LOCATION)			(in)	(LF)	(in)	(LF)	(%)
A5I-6	MAIN	68+20	TRA5H GRATE	12	11.5	12	30	1.0%
A5I-7	MAIN	86+90	TRA5H GRATE	8	10.5	8	30	1.0%
A5I-14	MAIN	59+87	5TANDARD HICKENBOTTOM	10	12	10	30	2.0%
ASI-1A	MAIN	78+30	TRA5H GRATE	15	9	15	30	2.00%
ASI-4A	MAIN	114+10	TRA5H GRATE	10	11	10	30	2.00%
A5I-11A	MAIN	178+45	TRA5H GRATE	24	16	24	30	2.00%
A5I-12A	MAIN	175+40	TRA5H GRATE	12	14	12	30	2.00%

			ALTERNATIVE SIDE IN	ILET W/RIP	RAP (ASIR	0)			
	Description		Bid It	em			Bid Item		Bid Item
ID	BRANCH (LOCATION)	STATION	INTAKE TYPE	RISER SIZE (in)	RISER DEPTH (LF)	OUTLET SIZE (in)	OUTLET LENGTH (LF)	OUTLET GRADE (%)	RIPRAP (CY)
ASIRO-7A	MAIN	144+50	TRASH GRATE	24	10	24	30	2.00%	10








SILT FENCE NTS EC100

-BIOROLL OR MULCH LOG FLOW





NOTES:


BIOROLL/MULCH LOGS TO BE 6" DIAMETER UNLESS OTHEWISE NOTED. STAKED INTO THE GROUND WITH WOOD STAKES.


WOOD STAKES ARE A MINIMUM OF 2"x16"x1/2" UNLESS PRECLUDED BY PAVED SURFACE OR ROCK. WOOD STAKES DRIVEN THROUGH BACK HALF OF BIOROLL OR WOOD MULCH LOG AT AN APPROXIMATE ANGLE OF 45° WITH THE TOP OF STAKE POINTING UP STREAM. WHEN MORE THAN ONE BIORLLL IS NEEDED, OVERLAP ENDS A MINIMUM OF 6" AND STAKE


> **BIOROLL STAKING** NTS EC300














 \bigcap



 \bigcirc





 \bigcirc


LEGEND

- ------ EXISTING OPEN DITCH
- ----------------- EXISTING TILE

PROFILE LEGEND


TROTILE	
	TOP OF DITCH (RIGHT)
	TOP OF DITCH (LEFT)
	TOE OF DITCH (RIGHT)
	TOE OF DITCH (LEFT)
	EXISTING DITCH GRADE
	CLEANED DITCH GRADE


NOTE: RIGHT & LEFT LOOKING UPSTREAM





1082	
TAK	E

Tage Contraction of the second s		FARIBAULT COUN	ry i	MINNESOTA
(MP)		REVI	SION SCHEDULE	
		DATE	DESCRIPTION	BY
			ADDENDUM #1	FPS
			ADDENDUM #2	KDS
	1080	9-10-18	ADDENDUM #3	LHH
	1070 -			
		PROJECT NO.	16-19916	
12" CMP ARMORED (E) - EXISTING SIDE INTAKE		CAD FILE NAME	19916-PLAN & PRC	FILE
EXISTING SIDE INTAKE		DRAWN BY	AD	
	1060	DESIGNED BY	RAG	
		REVIEWED BY	CJB	
		ORIGINAL ISSUE DATE	//	
		CLIENT PROJECT NO.	-	
······································				
	1050	TITLE		
		MAINLI		N 9
	10.10		NE PLA	IN C
	1040	DB	OFILE	
		FN		
	1030			
.0.88		SHEET		
1046.9 1046.98 1047.8 1047.8 1047.24 1047.24 1048.1				
			14	
126+00 : : : : 127+00 : : : : 128+00 : : : : 129+00 : :	1020			OF 18
		•		









 \bigcap

APPENDIX B: Damages

Faribault County Ditch No. 20

Appendix B

ARCHITECTURE + ENGINEERING + ENVIRONMENTAL + PLANNING

Faribault County Ditch No. 20 2019 Construction Damages Summary Final Per As-Built Date: 3/3/2020



			General Tract	Information	Tempor			Temporary	ry Damages	
	40 Description	40 Owner	Parcel ID	Approximate Station Range	Project Description	Crop Type (Corn/Soybeans)	Contractor Damages due to Construction (Acres)	Non-Crop Damages due to Construction (Acres)	Crop Damages due to Construction (Acres)	Total Damages (Acres)
Mainline	SW 1/4 SE 1/4 SECTION 1 BARBER TOWNSHIP	Stevermer, Mary Sonnek	010010100	0+00 to 13+00	Ditch Cleaning and Repairs	Grass	0.00		0.49	0.49
	SE 1/4 SE 1/4 SECTION 1 BARBER TOWNSHIP	Verdoorn, Michael	010010900	13+00 to 25+00	Ditch Cleaning and Repairs	Grass	0.00		0.23	0.23
	SE 1/4 SE 1/4 SECTION 1 BARBER TOWNSHIP	Linder, Donald D & Nancy K	010010700	13+00 to 25+00	Ditch Cleaning and Repairs	Grass	0.00		1.27	1.27
	S 1/4 SW 1/4 SECTION 6 WALNUT LAKE TOWNSHIP	DM&L LLC	190060100	25+00 to 53+50	Ditch Cleaning and Repairs	Grass	0.00		1.10	1.10
	S 1/4 SW 1/4 SECTION 6 WALNUT LAKE TOWNSHIP	Haley Farms LLC	190060700	25+00 to 53+50	Ditch Cleaning and Repairs	Grass	0.00		2.72	2.72
	1/4 SE 1/4 SECTION 6 WALNUT LAKE TOWNSHIP	Warmka Family Revoc Liv Trust	190060401	54+00 to 80+50	Ditch Cleaning and Repairs	Grass	0.00		2.81	2.81
	SW 1/4 SW 1/4 SECTION 5 WALNUT LAKE TOWNSHIP	Warmka Family Revoc Liv Trust	190050301	80+50 to 94+00	Ditch Cleaning and Repairs	Grass	0.00		0.20	0.20
	SW 1/4 SW 1/4 SECTION 5 WALNUT LAKE TOWNSHIP	Warmka, Jeffrey W	190050300	80+50 to 94+00	Ditch Cleaning and Repairs	Grass	0.00		0.77	0.77
	S 1/4 S 1/4 SECTION 5 WALNUT LAKE TOWNSHIP	Donna L Johnson Test'y Trust	190050100	94+00 to 132+00	Ditch Cleaning and Repairs	Grass	0.00		3.10	3.10
	NW 1/4 NE 1/4 SECTION 8 WALNUT LAKE TOWNSHIP	Ronald V & Christine L Schultz Living Trust	190080100	132+50 to 133+00	Ditch Cleaning and Repairs	Grass	0.00		0.07	0.07
	E 1/4 NE 1/4 SECTION 8 WALNUT LAKE TOWNSHIP	Orourke, Timothy	190080600	133+00 to 160+75	Ditch Cleaning and Repairs	Grass	0.00		2.28	2.28
	SE 1/4 SE 1/4 SECTION 8 WALNUT LAKE TOWNSHIP	Orourke, Timothy	190080400	160+75 to 174+00	Ditch Cleaning and Repairs	Grass	0.00		1.46	1.46
	SE 1/4 SE 1/4 SECTION 8 WALNUT LAKE TOWNSHIP	Doyle, Kerry & Angela K	190080301	174+00 to 187+00	Ditch Cleaning and Repairs	Grass	0.00		1.40	1.40
	SE 1/4 SE 1/4 SECTION 8 WALNUT LAKE TOWNSHIP	Stepun, Steven R & Beverly A	190080300	174+00 to 187+00	Ditch Cleaning and Repairs	Grass	0.00		0.57	0.57
					Mainline	Total	0.00	0.00	18.47	18.47

Faribault County Ditch No. 20 2019 Construction Damages Summary Final Per As-Built Date: 3/4/2020



				Temporary Damages						
	40 Description	40 Owner	Parcel ID	Approximate Station Range	Project Description	Crop Type (Corn/Soybeans)	Contractor Damages due to Construction (Acres)	Non-Crop Damages due to Construction (Acres)	Crop Damages due to Construction (Acres)	Total Damages (Acres)
Branch B	S 1/4 NE 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Warmka Farms Inc.	190170700	0+00 to 17+00	Ditch Cleaning and Repairs	Grass	0.00		1.25	1.25
	SE 1/4 SW 1/4 SECTION 8 WALNUT LAKE TOWNSHIP	Timothy Orourke	190080200	17+50 to 29+00	Ditch Cleaning and Repairs	Grass	0.00		1.35	1.35
	NE 1/4 NW 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Warmka Farms Inc.	190170300	17+50 to 24+00	Ditch Cleaning and Repairs	Grass	0.00		0.44	0.44
	NE 1/4 NW 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Warmka Farms Inc.	190170900	24+00 to 42+00	Ditch Cleaning and Repairs	Grass	0.00		1.00	1.00
	NW 1/4 NW 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Bernard Stevermer Trust	190170400	29+00 to 42+00	Ditch Cleaning and Repairs	Grass	0.00		0.40	0.40
	SW 1/4 NW 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Warmka, Thomas & Cheryl	190170200	42+00 to 55+00	Ditch Cleaning and Repairs	Grass	0.00		0.58	0.58
	SE 1/4 NW 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Warmka Farms Inc.	190170800	42+00 to 55+00	Ditch Cleaning and Repairs	Grass	0.00		0.66	0.66
	NE 1/4 SW 1/4 SECTION 17 WALNUT LAKE TOWNSHIP	Thomas Richard Fugle	190170600	55+00 to End Station	Ditch Cleaning and Repairs	Grass	0.00		0.02	0.02
					Branch B	Total	0.00	0.00	5.70	5.70

APPENDIX C: Final Pay Request

Faribault County Ditch No. 20

Appendix C

ARCHITECTURE + ENGINEERING + ENVIRONMENTAL + PLANNING

ICDCE		Contractors's Application fo	r Payment No.		6
NEERS JOINT CONTRACT	Application Period:	1/4/2020 - 6/23/2021	Application Date:	6/22/2021	
Faribault County Drainage Authority 415 S Grove Street Suite 8 Blue Earth, MN 56013	From (Contractror):	Brunz Construction Company, Inc 205 Walnut Ave Madison Lake, MN 56063	Via (Engineer):	Chuck Brandel 115 E Hickory St #300 Mankato, MN 56001	
Faribault County Ditch 20 - Repairs	Contract:		Engineer's Project i		19916
	415 S Grove Street Suite 8 Blue Earth, MN 56013	JCDC Application Period: NEERS JOINT CONTRACT Application Period: JMENTS COMMITTEE From (Contractror): Faribault County Drainage Authority From (Contractror): Blue Earth, MN 56013 Contract: Faribault County Ditch 20 - Repairs Contract:	Image: NEERS JOINT CONTRACT Application Period: 1/4/2020 - 6/23/2021 MENTS COMMITTEE From (Contractror): Brunz Construction Company, Inc (Contractror): 415 S Grove Street Suite 8 Blue Earth, MN 56013 Madison Lake, MN 56063 Faribault County Dich 20 - Repairs Contract: Contract No	JOCDCES Application Period: 1/4/2020 - 6/23/2021 Application Date: NEERS JOINT CONTRACT From construction Period: 1/4/2020 - 6/23/2021 Application Date: Faribault County Drainage Authority From construction Company, Inc Contractror): Via (Engineer): 415 S Grove Street Suite 8 Madison Lake, MN 56063 Via (Engineer): Blue Earth, MN 56013 Contract: Engineer's Project I	NEERS JOINT CONTRACT Application Period: 1/4/2020 - 6/23/2021 Application Date: 6/22/2021 JMENTS COMMITTEE From Brunz Construction Company, Inc Via Chuck Brandel 415 S Grove Street Suite 8 Contractror): 205 Walnut Ave 115 E Hickory St #300 Blue Earth, MN 56013 Contract: Mankato, MN 56001 Faribault County Ditch 20 - Repairs Contract: Engineer's Project No.

Application For Payment Change Order Summary

	Approved Change Orders			
Change Order Number	Additions	Deductions		
3	\$25,625.00	\$0.00		
Totals	\$25,625.00	\$0.00		
Net Change By Change Orders	\$25,625.00			

1. ORIGINAL CONTRACT PRICE	\$263,732.35					
2. Net change by Change Orders	\$25,625.00					
3. Current Contract Price (Line 1 ± 2)	\$289,357.35					
4. TOTAL COMPLETED AND STORED TO DATE	\$205,720.00					
5. Temporary Withholdings	\$0.00					
6. TOTAL COMPLETED AND STORED TO DATE LESS TEMPORARY WITHHOLDINGS	\$205,720.00					
7. RETAINAGE:						
a 0.00% x \$205,720.00 Work Completed	\$0.00					
b 0.00% x \$0.00 Stored Materials	\$0.00					
c Total Retainage (7.a + 7.b)	\$0.00					
8. Amount Eligible To Date (Lines 6 - Line 7.c)	\$205,720.00					
9. Less Previous Payments (Line 8 from prior Applications)	\$187,444.31					
\$18,275.6						
10. Amount Due This Application						

The undersigned Contractor certifies, to the best of its knowled, (1) All previous progress payments received from Owner on acc Contract have been applied on account to discharge Contractor in connection with the Work covered by prior Applications for P (2) Title to all Work, materials and equipment incorporated in so covered by this Application for Payment, will pass to Owner at t	ount of Work done under the 's legitimate obligations incurred 'ayment; aid Work, or otherwise listed in or ime of payment free and clear of	Payment of:	\$18,275.69 (Line 8 or other - attach explanation of the other amount) Mark Criyer	06/24/2021
all Liens, security interests, and encumbrances (except such as a to Owner indemnifying Owner against any such Liens, security i (3) All the Work covered by this Application for Payment is in ac Documents and is not defective.	are covered by a bond acceptable nterest, or encumbrances); and	Payment of:	(Engineer) (Line 8 or other - attach explanation of the other amount)	(Date) (Date)
Contractor Signature		is approved by:	(Owner)	(Date)
By: TRomos R. Bung	Date: ²⁰ /23/21	Approved by:	Funding or Financing Entity (if applicable)	(Date)

Completed Items

	Project Number:	19916	Engineer:	Chuck Brandel	Client:	Faribault County Drainage	Contractor	Brunz Construction	Pay	6
						Authority	:	Company, Inc	Request	
SG	Project Name:	Faribault County Ditch 20 - Repairs		115 E Hickory St #300		415 S Grove Street Suite 8		205 Walnut Ave	Starting:	1/4/2020
	Project	Faribault County		Mankato, MN 56001		Blue Earth, MN 56013		Madison Lake, MN 56063	Ending:	6/23/2021
	Location:									

Item	Bid Item	Uni	Quantit	Unit Price	Total	Quantity	Amount	Quantity	Amount To	Quantity	Amount
Numbe		t	У		Amount	This Pay	This Pay	To Date	Date	Remaining	Remaining
2021.501	MOBILIZATION	LS	1.00	\$9,000.00	\$9,000.00	0.00	\$0.00	1.00	\$9,000.00	0.00	\$0.00
2101.511	CLEAR AND GRUB TREE (OVER 6")	EA	45.00	\$50.00	\$2,250.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2101.511	TREE CLEARING AND HEAVY VEGETATION REMOVAL	LF	1,600.00	\$5.00	\$8,000.00	0.00	\$0.00	1600.00	\$8,000.00	0.00	\$0.00
2105.602	RESOTRE GRAVEL ROAD OR DRIVEWAY	EA	1.00	\$1,500.00	\$1,500.00	0.00	\$0.00	1.00	\$1,500.00	0.00	\$0.00
2105.603	DITCH CLEANING (4' WIDE DITCH BOTTOM)	LF	20,410.00	\$1.90	\$38,779.00	0.00	\$0.00	21880.00	\$41,572.00	0.00	\$0.00
2105.603	DITCH CLEANING (6' WIDE DITCH BOTTOM)	LF	3,680.00	\$2.42	\$8,905.60	310.00	\$750.20	3990.00	\$9 <i>,</i> 655.80	0.00	\$0.00
2105.603	SLOUGH REPAIR	LF	3,185.00	\$3.00	\$9,555.00	170.00	\$510.00	2867.00	\$8,601.00	0.00	\$0.00
2106.501	TOP SOIL STRIPPING	LF	9,470.00	\$2.50	\$23,675.00	0.00	\$0.00	9350.00	\$23,375.00	0.00	\$0.00
2412.511	PROTECT AND ARMOR CULVERT CROSSING	EA	2.00	\$1,500.00	\$3,000.00	0.00	\$0.00	2.00	\$3,000.00	0.00	\$0.00
2506.502	INSTALL 18-INCH ASI OUTLET ASSEMBLY	EA	2.00	\$1,125.00	\$2,250.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2506.502	INSTALL 15-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	3.00	\$1,100.00	\$3,300.00	0.00	\$0.00	1.00	\$1,100.00	0.00	\$0.00
2506.502	INSTALL 15-INCH ASI OUTLET ASSEMBLY	EA	2.00	\$1,075.00	\$2,150.00	0.00	\$0.00	1.00	\$1,075.00	0.00	\$0.00
2506.502	INSTALL 12-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	5.00	\$875.00	\$4,375.00	0.00	\$0.00	2.00	\$1,750.00	0.00	\$0.00
2506.502	INSTALL 12-INCH ASI RISER ASSEMBLY W/STANDARD HICKENBOTTOM	EA	1.00	\$1,125.00	\$1,125.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2506.502	INSTALL 12-INCH ASI OUTLET ASSEMBLY	EA	5.00	\$950.00	\$4,750.00	0.00	\$0.00	2.00	\$1,900.00	0.00	\$0.00
2506.502	INSTALL 10-INCH ASI RISER ASSEMBLY W/STANDARD HICKENBOTTOM	EA	3.00	\$850.00	\$2,550.00	0.00	\$0.00	2.00	\$1,700.00	0.00	\$0.00
2506.502	CLASS III RIPRAP WITH GEOTEXTILE FABRIC	CY	137.00	\$57.00	\$7,809.00	65.00	\$3,705.00	116.60	\$6,646.20	0.00	\$0.00
2506.502	INSTALL 8-INCH ASI OUTLET ASSEMBLY	EA	1.00	\$875.00	\$875.00	0.00	\$0.00	1.00	\$875.00	0.00	\$0.00
2506.502	INSTALL 10-INCH ASI OUTLET ASSEMBLY	EA	3.00	\$900.00	\$2,700.00	0.00	\$0.00	2.00	\$1,800.00	0.00	\$0.00
2506.502	INSTALL 8-INCH ASI RISER ASSEMBLY W/STANDARD HICKENBOTTOM	EA	1.00	\$800.00	\$800.00	0.00	\$0.00	1.00	\$800.00	0.00	\$0.00
2506.502	INSTALL 24-INCH ASI OUTLET ASSEMBLY	EA	5.00	\$1,300.00	\$6,500.00	0.00	\$0.00	4.00	\$5,200.00	0.00	\$0.00
2506.502	INSTALL 24-INCH ASI RISER ASSEMBLY W/TRASH GRATE	EA	5.00	\$1,250.00	\$6,250.00	0.00	\$0.00	4.00	\$5,000.00	0.00	\$0.00
2506.603	36-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	4.00	\$1,150.00	\$4,600.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2506.603	ARMOR TILE OUTET (RIPRAP & GEOTEXTILE FABRIC)	EA	35.00	\$300.00	\$10,500.00	0.00	\$0.00	44.00	\$13,200.00	0.00	\$0.00
2506.603	8-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	15.00	\$575.00	\$8,625.00	0.00	\$0.00	7.00	\$4,025.00	0.00	\$0.00
2506.603	66-INCH TILE OUTLET (20 LF OF PIPE & RIPRAP ON GEOTEXTILE FABRIC)	EA	1.00	\$2,310.00	\$2,310.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00

Item		Bid Item	Uni	Quantit	Unit Price	Total	Quantity	Amount	Quantity	Amount To	Quantity	Amount
Numbe			t	y		Amount	This Pay	This Pay	To Date	Date	Remaining	Remaining
2506.603		ILE OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	2.00	\$1,000.00	\$2,000.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2506.603		ILE OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	5.00	\$900.00	\$4,500.00	0.00	\$0.00	1.00	\$900.00	0.00	\$0.00
2506.603		ILE OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	9.00	\$775.00	\$6,975.00	0.00	\$0.00	2.00	\$1,550.00	0.00	\$0.00
2506.603		ILE OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	23.00	\$700.00	\$16,100.00	0.00	\$0.00	9.00	\$6,300.00	0.00	\$0.00
2506.603	_	ILE OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	13.00	\$625.00	\$8,125.00	0.00	\$0.00	14.00	\$8,750.00	0.00	\$0.00
2506.603		ILE OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	19.00	\$600.00	\$11,400.00	0.00	\$0.00	11.00	\$6,600.00	0.00	\$0.00
2506.603	6-INCH TIL (20 LF OF FABRIC)	E OUTLET PIPE & RIPRAP ON GEOTEXTILE	EA	10.00	\$555.00	\$5,550.00	0.00	\$0.00	5.00	\$2,775.00	0.00	\$0.00
2573.502	INSTALL P	ERIMETER CONTROL	LF	475.00	\$3.00	\$1,425.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2575.501		ER STRIP SEEDING E BUFFER BLEND WITH TYPE 3	AC	18.25	\$950.00	\$17,337.50	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2575.501		D SIDESLOPE SEEDING :: BUFFER BLEND WITH BFM)	AC	2.20	\$3,250.00	\$7,150.00	1.06	\$3,445.00	1.06	\$3,445.00	0.00	\$0.00
2575.541	BUFFER ST	RIP MOWING	AC	18.25	\$125.00	\$2,281.25	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2575.545	WEED SPR	AYING	AC	20.45	\$200.00	\$4,090.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
2575.545	TREE SPRA	AYING	AC	1.90	\$350.00	\$665.00	0.00	\$0.00	0.00	\$0.00	0.00	\$0.00
						\$263,732.35		\$8,410.20		\$180,095.00		\$0.00
Chang	Item	Bid Item	Uni	Quantity	Unit Price	Total	Quantity	Amount	Quantity	Amount To	Quantity	Amount
e	Numbe		t			Amount	This Pay	This Pay	To Date	Date	Remaining	Remaining
3		Brome Seeding	AC	5.70	\$900.00	\$5,130.00	0.00	\$0.00	5.70	\$5,130.00	0.00	\$0.00
3	302.000	Buffer Seeding	AC	3.10	\$950.00	\$2,945.00	0.00	\$0.00	3.10	\$2,945.00	0.00	\$0.00
3	303.000	CP 21 Seeding	AC	3.90	\$4,500.00	\$17,550.00	0.00	\$0.00	3.90	\$17,550.00	0.00	\$0.00
						\$25,625.00		\$0.00		\$25,625.00		\$0.00

Payment Request Summary

	Project Number:	19916	Engineer:	Chuck Brandel	Client:	Faribault County Drainage	Contractor	Brunz Construction	Pay	6
						Authority	:	Company, Inc	Request	
ISG	Project Name:	Faribault County Ditch 20 - Repairs		115 E Hickory St #300		415 S Grove Street Suite 8		205 Walnut Ave	Starting:	1/4/2020
	Project	Faribault County		Mankato, MN 56001		Blue Earth, MN 56013		Madison Lake, MN 56063	Ending:	6/23/2021
	Location:									

Pay Request No.	Start Date	End Date	Retainage	Bid Items Total	Change Order Total	Work Completed This Payrequest	Payment This Payrequest	Total Completed and Stored to Date
1	5/1/2019	5/24/2019	5.00%	\$42,983.60	\$0.00	\$42,983.60	\$40,834.42	\$42,983.60
2	5/25/2019	6/13/2019	5.00%	\$23,060.00	\$0.00	\$23,060.00	\$21,907.00	\$66,043.60
3	6/14/2019	7/2/2019	5.00%	\$61,813.20	\$0.00	\$61,813.20	\$58,722.54	\$127,856.80
4	7/3/2019	7/22/2019	5.00%	\$38,799.00	\$0.00	\$38,799.00	\$36,859.05	\$166,655.80
5	7/23/2019	1/3/2020	5.00%	\$5,029.00	\$25,625.00	\$30,654.00	\$29,121.30	\$197,309.80
6	1/4/2020	6/23/2021	0.00%	\$8,410.20	\$0.00	\$8,410.20	\$18,275.69	\$205,720.00

DEPARTMENT OF REVENUE

Your Contractor Affidavit request is Approved. A copy of this page MUST be provided to the contractor or government agency that hired you.

Submitted Date and Time:	23-Jun-2021 3:16:23 PM
Confirmation Number:	0-783-042-720
Name:	BRUNZ CONSTRUCTION CO INC
ID:	2919603
Affidavit Number:	1997279232
Project Owner:	FARIBAULT COUNTY
Project Number:	19916
Project Begin Date:	2/15/2018
Project End Date:	6/21/2021
Project Location:	FARIBAULT COUNTY
Project Amount:	\$205,720.00
Subcontractors:	

Name	ID	Affidavit Number
EROS ON CONTROL PLUS INC	3767232	1969360896

Please print this page for your records using the print or save functionality built into your browser.

DEPARTMENT OF REVENUE

19012

Your Contractor Affidavit request is Approved. A copy of this page MUST be provided to the contractor or government agency that hired you.

Submitted Date and Time:	23-Jun-2021 12:03:35 PM
Confirmation Number:	1-685-080-224
Name:	EROSION CONTROL PLUS INC
ID:	3767232
Affidavit Number:	1969360896
Project Owner:	FARIBAULT COUNTY
Project Number:	COUNTY DITCH 20
Project Begin Date:	8/28/2019
Project End Date:	9/3/2019
Project Location:	FARIBAULT COUNTY
Project Amount:	\$28,025.00
Subcontractors:	No Subcontractors

Please print this page for your records using the print or save functionality built into your browser.

APPENDIX D: Construction Pictures

Faribault County Ditch No. 20

Appendix D

ARCHITECTURE + ENGINEERING + ENVIRONMENTAL + PLANNING



Faribault County Ditch No. 20

Appendix D